

PHASE I WORK (FEBRUARY 2005 - JULY 2006)

Blythe will install Portable Concrete Barrier in Phase I to isolate the traffic from their equipment as they widen the interstate to the outside. During Phase I, Blythe will construct two outside lanes and a twelve (12) foot shoulder along the north and southbound lanes, from the beginning of project to just south of Long Ferry Rd. including the proposed southbound bridge and the first stage of the northbound bridge over McCanless Rd.

